



Project Schedule Report

Project UPC

109949

PWA Template Type

LAPT1_PH_RFP_PE_RW_CN

Project Manager

Qargha; Saif (VDOT)

| Task Name | Planned Start | Current Start | Actual Start | Planned Finish | Current Finish | Actual Finish | Resource Name |
|---|---------------|---------------|--------------|----------------|----------------|---------------|---|
| 10-Project Agreement / County / State Agreement | 6/27/2016 | 6/27/2016 | 6/27/2016 | 9/20/2016 | 9/20/2016 | 9/20/2016 | Undan; Rhoderick (VDOT) |
| 12-Authorize Preliminary Engineering | 6/28/2016 | 6/28/2016 | 6/28/2016 | 9/23/2016 | 9/23/2016 | 9/23/2016 | Qargha; Saif (VDOT) |
| 12-Authorize Preliminary Engineering | 6/28/2016 | 6/28/2016 | 6/28/2016 | 9/23/2016 | 9/23/2016 | 9/23/2016 | Undan; Rhoderick (VDOT) |
| 17E-Environmental Review Process (ERP) | 4/5/2017 | 4/5/2017 | 4/5/2017 | 4/6/2017 | 4/6/2017 | 4/6/2017 | |
| 22-Scope Project | 7/13/2017 | 7/13/2017 | 7/13/2017 | 2/21/2018 | 2/21/2018 | 2/21/2018 | Qargha; Saif (VDOT) |
| 33-Final Environmental Document | 4/5/2017 | 4/5/2017 | 4/5/2017 | 4/5/2017 | 4/5/2017 | 4/5/2017 | |
| 52-Authorize RW & UT Funds | 8/10/2018 | 9/10/2019 | 9/10/2019 | 8/30/2018 | 10/18/2019 | 10/18/2019 | Qargha; Saif (VDOT) |
| 52X-Right of Way and Utilities Authorization Date | 8/31/2018 | 11/27/2019 | 11/27/2019 | 8/31/2018 | 11/27/2019 | 11/27/2019 | Northern Virginia IID |
| 65F-Plan Design/Field Inspection | 2/22/2018 | 12/1/2023 | 2/22/2018 | 8/9/2018 | 8/1/2024 | 8/9/2018 | Qargha; Saif (VDOT) |
| 67-Clear Utility Agreements | | 1/1/2025 | | | 6/1/2025 | | Qargha; Saif (VDOT) |
| 67U-Utility Relocations By Others | | 6/1/2025 | | | 9/30/2026 | | Qargha; Saif (VDOT) |
| 69-Acquire Right of Way | 9/4/2018 | 11/21/2021 | 11/21/2021 | 1/31/2019 | 9/30/2026 | | Qargha; Saif (VDOT) |
| 69X-Right of Way / Utility Certification Date | 2/4/2019 | 12/1/2026 | | 2/15/2019 | 12/15/2026 | | Qargha; Saif (VDOT) |
| 72-Prepare for Advertisement | 2/1/2019 | 9/30/2026 | | 2/1/2019 | 12/1/2026 | | Qargha; Saif (VDOT) |
| 79-CN Funding Review/Authorization of Funds | 2/4/2019 | 12/1/2026 | | 2/15/2019 | 12/15/2026 | | Qargha; Saif (VDOT) |
| 80-Advertise Project | 2/19/2019 | 12/15/2026 | | 3/18/2019 | 5/31/2027 | | Qargha; Saif (VDOT) |
| 84-Award Contract | 3/19/2019 | 5/31/2027 | | 4/26/2019 | 12/1/2027 | | |
| 91-Administer Contract | 4/29/2019 | 12/1/2027 | | 5/12/2020 | 11/27/2028 | | |
| 95-District Closeout Completion Date | 5/13/2020 | 11/27/2028 | | 9/18/2020 | 4/2/2029 | | Northern Virginia PMC Sinner; Maria J.; P.E. (VDOT) |
| 96-Central Office Closeout | 9/21/2020 | 4/2/2029 | | 12/17/2020 | 6/25/2029 | | Central Office IID |